




Tower 03

West Side - Slab Shuttering for 22nd SSL: Work in Progress.


East Side - Columns for 22nd SSL: Work in Progress.





Tower 03 (Masonry | Plaster | Flooring)

Masonry - C20 - 27 Units: Complete.
Plastering - C20 - 22 Units: Complete.
Flooring - C20 - 11 Units: Complete.





Tower 03 (Building Envelope)

Wire-cut Cladding – West Side & South Side - **12** Floors: Complete.

Wire-cut Cladding – North Side – **12**th Floor: Work in Progress.

